BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Drilling of borewells and pipe line in ward no-01 of yelahanka Sub Division.**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**Sri Jayanth T**
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	~~02~~ 06/17
6	Date of Completion:	25/11/17
7	Measurment Recorded	
	M.B No	4629.
	Page No	462851 to 462871
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	Sri. H.K.Devaraju.
	2) Asst. Engineer	Sri. Sachin.H.P.

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE